

PROFORMA OF COMPLETED SCHEMES (WSS/LWSS)

ANNEXURE - A

Sr No	Name of WSS/LWSS	No & Date of A/A & E/S	Estimated Cost	Completion Cost	Year of completion	Year of Completion			Total Population	SC Population	Nature of Source	Ultimate water requirement	Latest lean period discharge	Pumping Machinery			No of Taps		Remarks
						No of census village	No of NC Hab.	No of PC Hab.						Type	HP	Total Head	Public Tap (in Nos.)	Private Taps (in Nos.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Lift Water Supply Schemes																			
1	LWSS CSRFB Complex Sakoh SE/PHCD/WSS	Sakoh 191 -1266-67 dt 26/04/1991	941503	490661	1992-93	NA	NA	NA	1014	--	Spring	--	2.70 LPS & 233280 LPD	Centrifuga	2x15 HP	151 Mtrs	--	--	--
2	LWSS Usther Kalizan (Samloti Usther)	Secty PW - No - PBW - A - 5 (9)/76 dt 19/1/79 FC cum Secy, IPH No. PBW(PH) F(9)- 2/96 dt. 30.9.96	625500	653146	1980-81	25 No	NA	25	4151	400 SC	--do--	--	561600 or 6.50 LPS	--	NA	NA	206	402	Aug. work is in progress
3	LWSS Sunhi Sarotri (Revised)	Secty No PBW - A - 5 (9)/78 dt 31/3/79 FC cum Secy, IPH No. PBW(PH) F(9)- 2/96 dt. 18.9.96	984300	1238247	1981-82	30"	2	40	5352"	30	Lift	317088 LPD	81216 LPD	Gen.	1x40 HP	207.44	218	227	Aug. work is in progress
4	LWSS Sunehar Mundla Thanpuri (Revised)	Secty No PBW - A-5 (9)/79 dt 28/3/79 SE- PHCD /WA-II/WSS Sunehar Mundla Thanpuri/ 2003-1630-02 dt. 27.1.04.	1210270	3683742	1981-82	3 "	2	18	2763"	218"	Lift/ Gravity	Phase - I 327820 LPD Phase - II 600330 LPD	Spring 259200 LPD Khad raner	Sub. Gen.	1x42.50 HP 1x60 HP	197.06 Metres	260	760	Aug. work is in progress
5	LWSS Kandi Dholroon	CE (N)letter NO 184 -88 dt 5/1/71 CE(N) IPH letter No18980-86 dt 3/1/97	261995	122151	1973-74	21"	5	16	1492"	100"	Spring	179712 LPD	95040 LPD	--do--	1x25 HP	230.91	27	25	Aug. work is in progress
6	Aug. Upparil Kothian Phase I & II	Secty No PBW (PH) 3 - 3/88 dt 18/10/92 FC cum Secy No PBW (PH) 3 - 3/88 dt 18/10/92 3/3/88 dt.15.10.92	3950000	5234875	1994-95	29"	3	36	3461"	362"	Lift	458090	496800 LPD	--do--	1x60HP	187.57	196	260	Aug. work is in progress
7	----do----- Phase III	CE (N) No IPH - PH Est./WSS/D/shala (204) 199 - 11956.61 dt 6.9.99	2483500	1585097	----	4"	--	10	2392"	--	Lift	295660 Litr.	172800 LPD	--do--	1x20 HP	71.33	78	205	Aug. work is in progress
8	Luhana Mangrella	Secy PWD No Lok nirman (Kha) 5-3 (2) 179 dt 3/3/79 CE (N) No IPH - PH-III WSS Luhna Mangrela/ 2004-12969-76	760000	1284291	1980-81	17"	--	15	1786"	185	Lift	104544 LPD	169344 LPD	--do--	1x5 HP 1x12.50"	143.27	135	65	Aug. work is in progress

		dt 8.9.2004.																		
9	---do-- Toru	CE No PW-PH-101-Torru/Kangra - 19587 - 91 dt 5/9/81	394530	733087	1982-83	3	--	3	345"	--	lift	33696 LPD	12096 LPD	Cent.	1x12.50 HP	102.4	7	4	---	
10	Baroh Bushal	Secy No PW No Lok./ Nirman (Kha) 5-3 (2) 182 dt 28/3/84 FC cum Secy No PBW (PH) 2196 dt. 31.3.97	4483500	13954557	1985-86	51 No	1	65	6429 No	418 No	Bathu Khad	779328 LPD	756864 LPD	--do-- --do--	1x7.50HP 1x50 HP	27.64 223.74	700	123	Aug. work is in progress	
11	Thana Badgram	Secy. No lok nirman (Kha) 5 - 3 (2/81 dt 30/3/82	652400	1465212	1984-85	12"	--	11	1235 "	53 Per	Kundi Khas	91810 PLD	82080"	--do--	1x15 HP	145.2	119	105	--	
Gravity Water Supply Schemes																				
12	Aug. of wss D./shala Town	Finc. Cum Secy PWD No PBW (B&R) (B) 26 (92) 187 dt 30/3/88	15369380	37011108	1992-93	1"	--	--	19034	--	Spring/ Gravity	360315	4253000 "	NA	NA	NA	100	3525	Aug. work is in progress	
13	Providing WSS Passu Dagwar	Fic Cum Secy. 5-11 /69 dt 21/3/75 CE (N) No.PH-1/97 1771-77 dt. 26.4.97	877000	715944	1977-78	20"	--	17	4211	395	--do--	699070	710100	NA	NA	NA	63	643	Aug. work is in progress	
14	Tou Cholla	FC Cum Secy. PW (IPH) 101 - 420 - 24 dt 31/8/77 CE (N) No.16577-83 dt. 21.11.98	191000	333409	1979-80	4"	--	12	2217	716	--do--	125140	781500	NA	NA	NA	10	189	Aug. work is in progress	
15	Khaniara Dari Sidhwari	FC Cum Secy. PWD - PH wss Khaniara Dari 88/3892 - 98 date 14/8/88	2549080	6432942	1991-92	15"	1	46	13483	2613	--do--	1237820	2014157	NA	NA	NA	161	423	--	
16	Kaned Barwala	--do-- dt 18/7/91 FC Cum Secy. IPH - PH PBW 3-3-88 dt. 18.3.91	3143200	4552598	1992-93	18 "	--	34	7184	676	--do--	203881 Ltr	220500	NA	NA	NA	89	931	Aug. work is in progress	
17	Aug. of Sakoh Sarah Chetru	FC Cum Secy (IPH) PBW (PH) 3-3/88 date 23/6/93	5279500	8003006 up to 3/05	1995-96	13"	1	14	5904	870	--do--	630850 Ltr	604800 LPD	Sub.	1x15 HP	88.17	150	997	Aug. work is in progress	
18	Samber Lahar	CL2 No PW -PH- Sambar Lahar/2 2881-86 dt 3/3/81	27500	22830	1982-83	1"	--	--	300"	--	--do--	15600"	182000"	NA	NA	NA	6	--	--	
19	Aug. of Sudher Khas Kajlot	FC cum Secy (IPH) PBW (PH) 3 -3 188 dt 19/6/95	4308500	3357561	1997-98	9"	2	4	277"	--	--do--	334490 "	3169480"	NA	NA	NA	51	214	Aug. work is in progress	
20	Aug. of Naddi Tota Rani	--do-- dt 30/3/1995	4371000	1766805	1998-99	6"	1	8	2626	378	--do--	44655"	425500"	NA	NA	NA	38	263	Aug. work is in progress	
21	Aug. of Ram Nagar Sham Nagar	CE (N) D/shala 100129 -96 dt 28/3/88	827460	1651119	----	1	--	3	2873	180	--do--	532150	963450"	NA	NA	NA	5	1099	Aug. work is in progress	
22	Diara	T/S vide T/O letter No 66 dt 2/3/81	33480	--	1982-83	1	--	1	150	--	--do--	1050	2500LPD	NA	NA	NA	3	4	--	

23	WSS Thathri	CB. No. PW - Thathri -81 - 3366 - 77 dt 11/3/81	15170	6656	1982-83	1	1	2	20	20	Spring	1500	2500 *	NA	NA	NA	3	--	--
24	--do-- Kharota	CE. No PW - PH (Kharota) Kangra 22356 - 80 dt 20/3/81 CE. No PH-II-WS Kharota (215) 2000-5264-70 dt.16.6.2000	44200	36422	1982-83	1 No	--	4	755	613	--do--	88370	124000	N/A	N/A	N/A	21	4	Aug. work is in progress
25	Rem. of Harizan Basti Yol	CE No PW - PH - 101 Chater - 22194 -599 Dt. 13/11/81 CE. No PH-II-22/2000-9850-56 dt.10.8.2000	85200	100526	1982-83	5 No	2	3	329	144	--do--	235470	296000	N/A	N/A	N/A	62	275	--
26	Salig Jarther	CE No PW - PH - Salig Jather /80 Dt 9/11/80 CE No - PH -estimate 231/01-20289-95 dt. 24.1.2001	497000	1309664	1981-82	9 No	3 No	10 No	2377	414	Nallah Spring	294410	250000	N/A	N/A	N/A	46	353	Aug. work is in progress
27	Aug. of Kand Bagiara Jule	CE (N) PH - WS/Kand Bagara, Jule/4538 - 44 dt 29/6/89	683500	769447	1991-92	3	8	12	671	265	Spring	212000	450000	N/A	N/A	N/A	15	10	Aug. work is in progress
28	Aug. of WSS Nagrota Town	Secty. No PW - No 3 (3) 2/79 dt 12/7/79	2192700	5051213 up to 3/05	1981-82	1 No	--	1	5655	--	--do--	1347225 Ltr	2221000	Sub.	1x25 HP	90.72	12	1386	Aug. work is in progress
29	WSS Sera Thana Dhaloon	Secty. PWD No L.N (Kha) 5 -3 (2) dt 10/1/81 FC cum Secy (IPH) PBW (PH)F-9-2/96 --- dt. 5.5.97	3071500	3319581	1983-84	9	12	44	14353	2245	--do--	1840140	3411500	N/A	N/A	N/A	725	1630	Aug. work is in progress
30	Aug wss Hatwas	Com.Cum Secty No (PBW) PH 3 - 3/88 Dt 24/7/92	5517500	9501799	1994-95	7	1	23	7936	--	Spring	803400	258000	N/A	N/A	N/A	210	1118	Aug. work is in progress
31	--do-- Massal	(N) HP - PWD -PW - P-H massal/6749 -53 dt 24/6/79 CE(N) PH-WSS Massal (164) 971/ 15295-01 dt. 21.10.97	481500	468807 up to 3/05	1981-82	6	--	2	2124	--	--do--	256090 Ltr	1175040	N/A	N/A	N/A	310	1130	Aug. work is in progress
32	Rem. Of WSS Dadh Pathiar	Comm. Cum Secy. IPH No PBW (PH) (F) 6 (5) 2/92 dt 19/10/92	4818000	5252391	1993-94	34	13	48	8825	1218	--do--	1561380 Ltr	1125040 LPD	N/A	N/A	N/A	31	1130	--
33	--do-- Jadrangal	Secy PWD/letter No (PW) No 5 -11/69 - PWB/74 (Jadrangal Nagrota) 6-12-74 CE(N) PH-estimate D/shala/2003-28656-62	488800	36482	1975-76	5 No	3	12	2930	360	--do--	336240 Ltr	640640 LPD	N/A	N/A	N/A	58	521	Aug. work is in progress

		dt. 28.3.2003																		
34	Renovation of Gujrehra	CE No PW - PH 101 - Gujrehra/80 6822 - 28 dt 7/4/81 SE-IPHCD /WA-II WSS Gujrehra 197-15625-31 dt. 21.1.98	49000	508801	1982-83	1	1	1	769	--	--do--	33440 Ltr	Gone dried up during summer	N/A	N/A	N/A	12	6	--	
35	--do-- Chamunda Complex	No 5 -11/69- PWD - 74 Dt 6/12/74 FC cum Secy. No. PBW (PH) F(9)-2/96 dt.11.9.96.	19500	715261	1975-76	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Only Chamunda Aug. work is in progress Mandir Complex has been covered against deipoist work
36	Behra Banjar	CE (N) PH - WS/91 2185 - 92 dt 8/5/91	773200	1197565	1992-93	1	--	2	650	49	--do--	89856 LPD	172800 LPD	NA	NA	NA	4	220	--	