

**Proceeding of meeting held on 24.12.2010 at Nalagarh called for field staff of IPH Division Nalagarh under the Chairmanship of Chief Engineer, Er. A.K. Walia (Shimla Zone)**

The meeting started at 3.00 PM with a welcome note from Er. H.P. Singh, Executive Engineer, IPH Division Nalagarh. The point wise discussion was held as under:-

**Point No. 1** Physical & financial/Achievement under various sector (UPto 31/12/2010)

(A) The Executive Engineer explained the physical and financial targets fixed for Current Financial year 2010-2011 which were as follow:-

Sr. No.	Description.	Target for the year 2010-11	Achievement upto 12/2010.
1.	Water Supply Schemes	178 Habitation	127 Habitation.
2.	Irrigation Schemes	180 Hect.	147.65
3.	Flood Control	10 Hect.	10 Hect.

(B) Financial Achievement

Sr. No.	Head of account.	Sanctioned Budget.	Exp. Upto 11/2010.
1.	4215 RWSS SOONM	9.76	3.71
2.	4215 RWSS SCCP	31.59	4.11
3.	4215 NRDWP	427.00	298.21
4.	4215 Hand Pump SOONM	77.30	22.65
5.	4215 NABARD	37.50	36.88
6.	4702 LIS SOOS	31.26	0.48
7.	4702 FIS SOOS	2.00	1.22
8.	4702 T/Well SOON	23.83	5.94
9.	4702 T/Well SOOS	18.00	7.32
10.	4702 T/Well Nabard	173.00	395.75
11.	4702 LIS AIBP	385.62	48.69
12.	4702 FIS AIBP	46.86	67.41
13.	4711 FPW SOON	17.51	0
14.	4711 FPW SOOS	16.56	0

**Point No. 2** Status of preparation of DPRs.

The Chief Engineer stressed that all the JEs/AEs are to monitor the DPRs of their area at all levels. All the DPRs are to be got checked from all level upto 1/2011. Regarding water supply schemes Chief Engineer stressed that the DPRs should have Ist priority for those schemes in which there is a coverage of NC/PC habitation. Such schemes should be got included in the MLA priority. Regarding infeasible scheme EE will request to Hon'ble MLA for submission of such schemes. There is shortage of funds under NRDWP therefore more schemes should proposed under NABARD.

**Point No. 3.** Status of SOP.

The Chief Engineer discussed all the individual targeted schemes of SOP for the year 2010-11 Executive Engineer informed that SOP works and connections are being released by HPSEB Ltd. Where ever required timely.

**Point No.4** Review of 116 minor Irrigation self of AIBP.

Irrigation schemes under AIBP were discussed in detail. The EE informed that there were 27 Nos. schemes under IPH Division Nalagarh in the shelf of 116 MI out of these 25 Nos. schemes have been completed and PCRs have been submitted.

**Point No. 5**

Chief Engineer stressed to expedite the pace of progress of scheme of which foundation stone have been laid by Hon'ble IPH Minister. Executive Engineer informed that under IPH Division Nalagarh there are 2 Nos. schemes of which foundation stone have been laid by Hon'ble IPH Minister. Executive Engineer further informed that the works of both schemes are in progress and efforts are being made to complete the schemes at an early date.

**Point No. 6** Preparation and sanction of estimate of all targeted ST/SC habitations.

Executive Engineer & Assistant Engineers were asked by Chief Engineer to prepare performa estimates of balance ST/SC habitations under their jurisdictions. All such estimates be sent to the Department of Social Justice for approval.

**Point No. 7** Variation in habitation data and updation on Govt. of India website.

Executive Engineer informed that the updation of habitations have been done on GOI website.

**Point No. 8** Water harvesting structure.

The Executive Engineer informed that three Nos. Rain water harvesting structure has been constructed under this division, which are as under: -

Near Guru Kund (Bansai), 365000 Ltr. Myappur 490000 Ltr. and Raj Kuhl Near Kishanpura 350000 Ltr. Capacity.

The Chief Engineer further stressed to construct more Rural Water Harvesting structure.

**Point No. 9** Status of data entry of various component regarding NC/PC schemes, lab test report Jalmani etc.

Chief Engineer (SZ) told that NRDWP funds shall be released only when there will be on line entry of habitations and expenditures.

It has been desired that the results of water test conducted of various WSS be also entered on G.O.Ss website. EE informed that all entries are being made timely.

**Point No. 10** Review of action plan support activities (CCDU).

Chief Engineer stressed the importance & need of support activities and conducted IEC Programmes at Gram Panchayat and School level to bring the awareness among the public regarding importance of water.

**Point No.11** Process for selection/approval of MNRGS work and execution thereof by the line departments.

All AE's were directed by CE to prepare estimates under MNRGS and execute the works on priority.

Chief Engineer told that every circle should work for at least Rs. 3 crores under this head. In this head small works in which material component is low as compared to labour component should be given preference under this head FIS Schemes can be renovated as the labour component is large in such schemes.

EE informed that 19 Nos estimate amounting to Rs. 120.32 lac have been submitted to DC Solan for which approval is awaited.

Meeting ended with the vote of thanks to the chair.

Sd/-  
Chief Engineer (S)  
IPH Department,  
U.S. Club, Shimla-1

No. IPH-CE(S)-Guard/2010- 770-80

Dated : 19/1/2011

Copy forwarded to:

1. The Spl. Secretary to Hon'ble IPH Minister to the Govt. of Himachal Pradesh Shimla-2 for information.
2. The Principal Secretary (IPH) to the Govt. of H.P Shimla-2 for information please.
3. The Engineer-in-Chief (IPH) Shimla-1 for information please.
4. The Superintending Engineer, IPH Circle Nahan for information and necessary action.
5. The S.E. (D) SZ, IPH Deptt. Jal Bhawan, Shimla-9 for information and necessary action.
6. All the Executive Engineers under Nahan Circle for information and necessary action.

Sd/-  
Chief Engineer (S)  
IPH Department,  
U.S. Club, Shimla-1