

PROCEEDING OF THE CIRCLE LEVEL REVIEW MEETING HELD ON 9.11.2010 UNDER THE CHAIRMANSHIP OF CHIEF ENGINEER (SHIMLA ZONE) IPH IN JAL BHAWAN AT KASUMPTI SHIMLA-9.

A review meeting with Superintending Engineer and all Executive Engineers and Assistant Engineers of IPH Circle Shimla-9 was held on 9.11.2010 in Jal Bhawan Kasumpti under the chairmanship of Chief Engineer (Shimla Zone) IPH Department Shimla-I . The list of participants attached as per Annexure-A.

At the outset, the Superintending Engineer, IPH Circle Shimla-9 welcomed the Chief Engineer (SZ) ,Executive Engineers and Assistant Engineers under the control of this Circle. There after the agenda items were discussed as under:-

1. PHYSICAL AND FINANCIAL ACHIEVEMENTS.

Sector-wise/ Divn.wise targets and achievements for the year 2010-11 upto 10/2010 were reviewed and it was noted that the achievements upto the end of 10/2010 is very low . It was desired that the works be accelerated during the current quarter and the targets fixed for the current financial year be achieved. The details of Divn.wise physical targets and achievements are as under :-

**DIVN.WISE PHYSICAL TARGETS AND ACHIEVEMENTS UNDER
VARIOUS SECTORS DURING 2010-11 UPTO 10/2010.**

A . HABITATIONS.

S.No.	Name of Divn.	Target	Achievement upto 10/2010.
1.	Divn.No.I.	231	65
2.	Suni.	80	21
3.	Arki.	110	35
	Total:--	421	121

B. MINOR IRRIGATION.

Sr.No.	Division	Target of CCA (In Hect.)	Achievement up to10/ 2010(in hect).	Target of families benefitted under 10(a)	Achievement upto 10/2010
1	2	3	4	5	6
1	No.1, Shimla-9	10	-	20	-
2	Suni	10	-	8	-
3	Arki	20	13	5	-
	Total :-	40 Hect.	13 Hect.	23 Nos.	-

C .HAND PUMPS.

Sr.No.	Division	Target for 2010-11	Achievement upto 10/2010
1	2	3	4
1	No.1, Shimla-9	70	40
2	Suni	20	5
3	Arki	60	60
	Total :-	150	105

D. SCHOOLS UNDER JALMANI.

Sr.No.	Division	Target for 2010-11	Achievement upto 10/2010
1	2	3	4
1	No.1, Shimla-9	114	-
2	Suni	100	-
3	Arki	70	-
	Total :-	284	-

The tender for providing stand Alone Water purifier has been concluded by ENC. office recently. The work is being taken up under Jalmani.

E. FLOOD CONTROL WORKS.

---NIL.---

All the Executive Engineers intimated that short fall in the achievement is due to non releasing of S.O.P. connection by the HPSEB although SOP amount has already been deposited by IPH Deptt. in various schemes and further they have assured that the targets fixed for the current financial year shall be achieved by taking personal efforts at field levels.

The Executive Engineers IPH Divn.Suni and Arki informed that they will submit the substitution of NC/PC habitations with reasons during this year as some of the targeted Habitation shall not be covered during 2010-11 due to unavoideble circumstances like SOP and site constants.

The Chief Engineer (SZ) has informed that all the Assistant Engineers will identify the schools above than middle schools for Jalmani programme within one week. He has also informed that most of the schools have been provided drinking water facility but there is no entry of schools in the Web site. The block wise total No.of schools be identified and certificate be issued .The water sample at random may also be got tested from other than Deptt lab to cross check the result of Deptt lab so that quality be ensured .

2. STATUS OF DPRS UNDER MLA PRIORITY SCHEMES FOR THE YEAR 2008-09 TO 2010-11.

While reviewing the status of DPRs of MLA priority schemes for the year 2008-09 it was pointed out that most of the DPRs are yet to be approved from the NABARD authority and lying under observations . The position of DPRs of Suni Divn. is found very bad. The Chief Engineer (SZ) expressed his serious view to get all the DPRs of RNS got approved by taking personal efforts and expedite the same at the earliest , where the schemes are infeasible , the substitution may be got from the concerned MLA in writing. The Assistant Engineers under this Circle were also informed to take personal efforts and get the observations attended at every level at the earliest. Any laxity for getting the DPRs approved shall be viewed seriously and shall reflect up on the efficiency of the concerned officer. The status of DPR shall be updated every month under intimation to chief office.

3. STATUS OF SOP FOR SCHEMES FOR THE YEAR 2010-11.

The Chief Engineer (SZ) pointed out that only list of 13 Nos. schemes prioritized for S.O.P. have been received from IPH Circle Kasumpti in which Executive Engineer IPH Divn.No.I, Shimla-9, Suni and Arki has given 5 Nos., 4 Nos. & 4 Nos. schemes respectively, whereas during the course of meeting, Chief Engineer (SZ) has strongly desired to prioritize more LIS/LWSS for S.O.P. connection for current financial year 2010-11

4. REVIEW OF 116 MINOR IRRIG SHELF OF AIBP.

No Scheme under shelf of 116 MI pertains to IPH circle Shimla-9

5. REVIEW OF PROGRESS OF SCHEMES FOR WHICH FOUNDATION STONES LAID BY THE HON'BLE IPH MINISTER.

The Executive Engineer, IPH Divn.Arki has intimated that the foundation stone laid by Hon'ble IPH Minister under IPH Divn.Arki for 5 schemes, for which work is in progress whereas Executive Engineer Shimla-9 and Suni informed that no foundation stone of any scheme under their jurisdiction is laid by the Hon'ble IPH Minister.

6. PREPARATION AND SANCTION OF ESTIMATES OF ALL TARGETTED SC/ST HABITATIONS FOR THE YEAR 2010-11.

It was told that the estimates for SC/ST targeted habitation are under process in some cases. it was stressed that the estimates of all targeted SC/ST hab. For 2010-11 be prepared and get the A/A & E/S ,T/S accorded at the earliest

7. VARIATION IN HABITATION DATA UPDATION ON GOVT. OF INDIA WEB SITE.

The Chief Engineer (SZ) asked to get all the habitations updated in Govt. of India Web site immediately.

8. WATER HARVESTING STRUCTURES WITH SPECIAL REFERENCE TO HON'BLE IPH MINISTER INSTRUCTION WITH RESPECT TO CONSTRUCTION OF ATLEALST ONE RAIN WATER HARVESTING STRUCTURES PER IPH SUB DIVN.

During the meeting it was stressed to comply the instructions of Hon'ble IPH Minister and construct at-least one Rain Water Harvesting structure per IPH Sub-Divn. Only Assistant Engineer, IPH Sub-Divn.No.I,Shimla-9 and Assistant Engineer IPH Sub-Divn. Subathu constructed the Rain Water Harvesting structure uptill now. The remaining Assistant Engineers have assured that rain water harvesting structure will be constructed in future for which work is in progress.All out effort shall be put in to comply the instruction of Ho'nble IPH(M) regarding construction of Rain water harvesting structures.

9. UTILISATION OF 50 LACS EACH ALLOCATED UNDER NCRF FOR DROUGHT EFFECTED BLOCKS DHARAMPUR AND KUNIHAR FOR CONSTRUCTION OF DYKES.

Approval of estimate i.e. Providing Water Harvesting Structure/Dykes for sustainability of existing Water Supply Schemes/Irrigation schemes under IPH Divn.Arki , Block Kunihar is being given by Circle office within a weeks time to Executive Engineer, IPH Divn.Arki. It shall be ensured that the work is completed during the financial year 2010-11 in all respect.

10.STATUS OF DATA ENTRY OF VARIOUS COMPONENTS REG. NC,PC,SCHOOLS,LAB TEST REPORTS, JALMANI ETC.

It has been observed that the required data is not uploaded timely on website. The importance and obligation data entry on website was made to understand to each participants who promised to upload the physical progress by the financial progress by 10th of each month. Beside this stock inventory must be uploaded on the concerned module.

11. REVIEW OF ACTION PLAN SPORTS ACTIVITIES (CCDU) .

The Chief Engineer (SZ) IPH has asked the Member Secretary-cum- Executive Engineer, IPH Divn.No.I, Shimla-9 to initiate process for purchase LCD and distribute the IEC material to the concerned Executive Engineers within 15 days and also act on the action plan for educating the people and send the progress report immediately.

12. PROCESS FOR SELECTION/APPROVAL OF MNERGA WORKS AND EXECUTION THEREOF BY THE LINE DEPTT.

The Chief Engineer (SZ) has asked to get the works completed under MNERGA at the earliest by taking personal efforts. The Executive Engineers under this Circle expressed difficulty in execution of works under MNREGA due to non-availability of labour and moreover as per MNERGA , there is a provision to spend fund at the ratio i.e. 60 % labour & 40 % material. The Chief Engineer (SZ) intimated to use locally available material & analyzed the estimate accordingly and the matter be taken up with Deputy Commissioner concerned . The detailed instruction for execution of work under MNREGA stands issued to EE's and also explained to AE"s. in fact work for repair of irrigation Kuhls, water supply distribution lines (Excavation) up to 65 mm dia pipe and rain water harvesting structure can be taken up under MNREGA.

13. MATTER REGARDING PAC,FATR.

Serious view was expressed that paras under this Circle are lying pending from 1995-96 onward. It was asked to attend to the paras by taking personal interest and send the action taken report immediately. It was decided that the old para /PAC reports shall be attended on priority with in a month . Some of the paras can be settled but for want of survey reports which needs to be expediled. SE shall submit a list of much cases alongwith references to Head office for persuing matter at Govt Level.

14. It was also desired to to submit the revised budget for 2010-11 immediately.

15. PROCEEDING OF MEETING OF REVIEW OF SCHEMES SANCTIONED BY MINISTRY OF RURAL DEVELOPMENT .

The maximum estimates may be prepared and sanctioned under MNERGA by taking personal interest.

.....

Ends No IPH –PH-CE (S. Z) Proceeding/2010 6555-60 Dated - 20/11/2010

1. Copy alongwith the copy of above proceeding is forwarded to the Principal Secy.(IPH) to the Govt of H.P for information and necessary action.
2. Copy alongwith the copy of above proceeding is forwarded to the Engineer- in-Chief (IPH) U.S.Club, Shimla-1 for information and necessary action.
3. Copy alongwith the copy of above proceeding is forwarded to the Superintending Engineer IPH Circle, Kasumpti Shimla-9 for information and necessary action.
4. Copy alongwith the copy of above proceeding is forwarded to the Executive Engineers IPH Division No1 Kasumpti Shimla-9 Sunni/ Arki for information and necessary action.


Chief Engineer(SZ)
I&PH Department.U.S Club,

ANNEXURE-A

LIST OF PARTICIPANTS.

S.No.	Name.	Designation.
1.	Er.A.K.Walia	Chief Engineer (SZ)
2.	Er.P.S.Verma	Superintending Engineer
3.	Er.D.K.Negi	Executive Engineer (Design)
4.	Er.B.R.Sharma	Executive Engineer,IPH Divn.No.I
5.	Er.J.S.Chauhan	Executive Engineer,IPH Divn.Arki.
6.	Er.S.K.Patiyal	Executive Engineer,IPH Divn.Suni.
7.	Er. S.S.Dhiman.	Assistant Engineer,IPH Sub-Divn.No.I
8.	Er. Rajinder Singh	Assistant Engineer,IPH Sub-Divn.Theog.
9.	Er.S.K.Sharma	Assistant Engineer,IPH Sub-Divn.Koti.
10	Er.Babu Ram	Assistant Engineer,IPH Sub-Divn.Matiana.
12.	Er.Ashok Awasthi.	Assistant Engineer,IPH Sub-Divn Sainj.
13.	Er.Rajinder Singh	Assistant Engineer,IPH Sub-Divn.Arki
14.	Er.Ramesh Kumar	Assistant Engineer,IPH Sub-Divn.Subathu.
15.	Er.S.K.Verma	Assistant Engineer,IPH Sub-Divn.Suni.
16.	Er.Niraj Kumar	Assistant Engineer,IPH Sub-DivnGumma.
17.	Er.Anil Kumar	Assistant Engineer,IPH Sub-Divn.K/Sain.
18.	Er. Ranjeet Singh.	Assistant Engineer,IPH Sub-Divn.Kotgarh.