

Completed Lift Irrigation Schemes IPH Division Ghumarwin

S.No.	Name of Scheme.	No. & Date of A/A & E/S	Estimated cost (In Lacs)	Completion cost (In Lacs)	Year of Completion.	CCA.	Potential utilized (created)	Potential utilized (Latest)	Type of source/ discharge (In LPS)	Ultimate requirement	Pumping Type	HP	Total	No. of Outlets	Total Nos. of families.	SC. Families served.	SC. Families served.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	16	
Lift Irrigation Schemes																	
1	LIS Patta 1st and 2nd stage	4-7/69 PWB dated 24/1/77	2.23	5.56	1984-85	82	10.62	Seer Khad/S/well	30 LPS	Centrifuga 	40HP	78 mtr	29 Nos	99Nos	15 Nos		
2	LIS Bhadrog	4-7/69 PWD dt.9/1/73	0.94	0.93	1972-73	41	13.6	Seer Khad/S/well	30.72 LPS	Centrifuga 	30HP	71.50 mtr	12 Nos	41 Nos	4 Nos		
3	LIS Gahar Swar Padhyan	Secy.IPH-(10)/84-87 dt. 12/1/88	80.57	62.72	191-92	220	11	Seer Khad/S/well	239.11LPS	Centrifuga 	200HP	142 mtr	42 Nos	22 Nos	6 Nos		
4	LIS Daghiar	CE USAID/9-89-82-87 dt. 5/6/90	6.41	6.80	91-92	20.33	19.57	Sunail khad P/well	11.10 LPS	Centrifuga 	12.50HP	27.78	6 Nos	40 Nos	-		
5	LIS Dabla	4-7/69 PWD dt.23/3/73	1.06	1.08	73-74	40	11.24	Seer Khad S/wel	19.86 LPS	Centrifuga 	40HP	72 mtrs	11 Nos	45 Nos	10 Nos		
6	LIS Bari Karangora	Secy.-4-T.69 pw dt.26/6/75	2.98	3.78	1992-93	158	10.29	Seer Khad S/wel	56.00 lps	Centrifuga 	75 HP	111 mtr	24 Nos	76 Nos	25 Nos		
7	LIS Lanjta	Sey.PW-Irr.-311-IPH 177. 1856-60 dt.10/10/77	4.97	4.94	81-82	64.09	29.57	Seer Khad S/wel	43.66 LPS	Centrifuga 	60 HP	125.50 mt.	39 Nos	102 Nos	6 Nos.		
8	LIS Domehra	Secy.PW-4-7-69 PWD dt. 12/3/70	0.37	0.55	1973	17	9.72	Susnal Nallah	13.40 LPS	Centrifuga 	10 HP	35 mtrs	2 Nos	34 Nos	-		
9	LIS Kalsi Muchwan	4-7-69 PWD dt.17/3/75	2.12	2.41	1982	96	16.39	Sukhar khad S/well	39.63 LPS	Centrifuga 	50 HP	84.12 mtr	15 Nos	80 Nos	12 Nos.		
10	LIS Kulwari	U-Sec.4-7/69 PWD dt. 28/3/74	1.28	3.56	1974	38	14.5	Seer Khad	18.00 LPS	Centrifuga 	40 HP	53.00 mtr	9 Nos	85 Nos	12 Nos		
11	LIS Parnal	PW-Irr.-135/W-II-68694-69700 dt. 16/3/69	0.95	0.98	1969-70	52	22.64	Seer Khad P/well	63.00 LPS	Centrifuga 	35 HP	35 mtr	16 Nos	58 Nos	15 Nos		
12	LIS Niun Pallian	SHE-U(94)/87-4488-93 dt. 22/3/88	4.59	-	1997	49.8	19.52	Seer Khad P/well	31.20 LPS	.do	40 HP	70.30 mtr	15Nos	80 Nos	2 Nos		
13	LIS Mehri Kathla	4-7/69 PWD dt.23-1-70	12.03	1.41	1972-73	65	24.1	Bujrahal Khad	27.0 LPS	.do.	75 HP	99 mtr	18 Nos	52 Nos	10 Nos		
14	LIS Nalti 1st stage	PW-Irr.7/69 dt.27-9-71	2.98	3.25	1979-80	63	37.88	Seer Khad S/well	54.0 LPS	.do.	75 HP	99.0 mtrs	15 Nos	109 Nos	10 Nos		
15	LIS Nalti 2nd stage	Secy.IPH-4(7)-2183 dt.25/9/85	9.99	10.52	1990-91	60	2.43	Seer Khad/S/well	18.50 LPS	.do.	7.50HP	-	8 Nos	9 Nos	5 Nos.		
16	LIS Ladher	Sec.4-7/69 PWD dt. 30/7/75	2.46	1.49	1973-74	73	15.77	Seer Khad S/well	34.50 LPS	.do.	30 HP	32.5	10 Nos	76 Nos	10 Nos		
17	LIS Bachhari Masdhan	PBW-PH-(10)-17/90 dt. 18/3/91	36.06	36.05	1992-93	115	14.25	Seer Khad126 LPS	109 LPS	.do.	110HP	111.7	28 Nos	30 Nos	5 Nos		
18	LIS Kasol.	PWD-4-7-69 dt.25/3/75	6.21	11.46	1983-84	117	23.68	Seer Khad S/well	47.76 LPS	.do.	50 HP	109	27 Nos	72	8		
19	LIS Ghumarwin 1st stage	PWD-5-7/78 dt. 5/3/79	6.68	11.85	1980-81	41	4.98	Seer Khad S/well	21.00 LPS	.do.	50 HP	54.1	13 Nos				
20	-do- 2nd stage.	PBW-PH-4(1)45/87 dt.22/3/88	12.53	11.50	90-91	112	-	.do.153 LPS	66.0 LPS	.do.	150HP	86	25 Nos				
21	LIS Talwara	E-in-C-305-13 dt. 2/5/97	45.27	58.68	2002-03	84.8	17.05	Seer Khad	83.0 LPS	.do.	25 HP	56.8	17 Nos	65 Nos	10 Nos.		
22	LIS Dashlehra	PW-Irr-88/W-TT-68-40-45 B dt. 25/2/69	0.51	-	1968	35	15.53	Saryali Khad	17.00 LPS	Centrifuga 	25 HP	37.7	10 Nos	38 Nos	14 Nos		

